

Morayfield station accessibility upgrade



PROJECT UPDATE – APRIL 2019

The Morayfield station accessibility upgrade is part of Queensland Rail's \$300 million program to upgrade stations across the South East Queensland network, making them accessible for all customers.

Project progress

Activities undertaken in March included:

- temporary seating and shelter – platform 1
- excavation of foundations for new footbridge and lift shafts
- installation of underground services for new station building.

Upcoming works

This month, customers and the community can expect to see the following activities:

- concrete pour – new raised platform area
- installation of formwork for footings and lift shafts – platforms 1 and 2
- construction of footings and foundations for new footbridge and lift shafts
- concrete pour – lift shaft walls, footings and station building slab
- construction of new station building outer walls
- construction of lift shaft components – offsite.

Please take care around the work zones.



Construction impacts

Normal working hours are 6am to 5pm Monday to Saturday. Construction activities may involve:

- noise associated with heavy machinery
- temporary changes to station access paths
- changed traffic and parking conditions
- increased vehicle movements near works
- mobile lighting towers for night works.

Residents and the local community will be given advance notification of construction activities likely to cause impacts, including after hours work (nights and Sundays, as required).

We thank customers and the community for your patience and cooperation as we work to improve your station.

Contact us

For more information or to provide feedback:

- Phone: **1800 722 203** (free call)
- Email: stationsupgrade@qr.com.au
- Website: queenslandrail.com.au

Delivery of Queensland Rail's \$300 million Station Accessibility Upgrade Program will ensure 83% of customers will travel to or from an accessible station.

Nambour
Completed
Apr 2017

Dinmore
Completed
Jun 2017

Graceville
Completed
Sep 2017

Newmarket
Completed
Nov 2017

Alderley
Completed
Nov 2017

Strathpine
Under
construction

Morayfield
Under
construction

Boondall
Under
construction

Albion
Design stage

Fairfield
Design stage

Auchenflower
Design stage

Loganlea
Design stage

Cannon Hill
Design stage

Buranda
Design stage

East Ipswich
Design stage

Dakabin
Design stage